

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION
JUN 19 10 24 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Millard Deck		8. Farm or Lease Name Lou Wortham
3. Address of Operator P. O. Box 409, Eunice, New Mexico 88231		9. Well No. 2
4. Location of Well UNIT LETTER G, 1980 FEET FROM THE North LINE AND 2310 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 22 south RANGE 37 east NMPM.		10. Field and Pool, or Wildcat Penrose-Skelly
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

1. Rigged up Leatherwood Drilling Company 5/31/67.
2. Spudded at 5:30 PM using a 11" bit to drill surface hole.
3. Drilled surface caliche and red beds to 325'.
4. Ran 310' of used 8 5/8" 28# J-55 surface casing with a guide shoe.
5. Cemented using 110 sacks of Incor cement with 2% calcium chloride.
6. Circulated approximately 15 sacks, plug down at 12:30 AM 6/1/67.
7. Waited on cement 18 hours, tested casing with 600 # pressure for 30 minutes without loss of pressure.
8. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Millard Deck</u>	TITLE <u>Owner - Operator</u>	DATE <u>6/14/67</u>
APPROVED BY <u>[Signature]</u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		