

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE
JUN 29 3 49 PM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-3489-1	
7. Unit Agreement Name	
8. Farm or Lease Name E. E. Cole (NCT-A)	
9. Well No. 10	
10. Field and Pool, or Wildcat Undesignated	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Gulf Oil Corporation
3. Address of Operator Box 670, Hobbs, New Mexico
4. Location of Well UNIT LETTER E , 2310 FEET FROM THE North LINE AND 990 FEET FROM THE West LINE, SECTION 16 TOWNSHIP 22-S RANGE 37-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Johns Drilling Company spudded 12-1/4" hole at 12:30 PM, June 25, 1967. Drilled to 1189'. Ran 1 joint, 33' of 9-5/8" 40# N-80 LTRC and 36 joints, 1134' of 9-5/8" 36# J-55 ST&C casing. Total of 37 joints, 1167'. Set and cemented at 1183' with 500 sacks of Class C with 4% gel and 2% Ca Cl2. Cement circulated.

WOC & NU 19 hours. Tested casing with 1800#, 30 minutes, OK.

Started drilling 8-3/4" hole at 1189' at 6:30 PM, June 27, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. D. MORLAND	TITLE Area Production Manager	DATE June 28, 1967
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		