

11-27-67 TD 7300', PBD 7297', tstg.
12-4-67 TD 7300', PBD 7297', TOP
12-11-67 TD 7300', PBD 7297', prep to dual complete
12-20-67 TD 7300', PBD 7297', Will att Tubb Completion
1-4-68 TD 7300', PBD 7297', Will att Tubb Completion
1-8-68 TD 7300', PBD 7297', Will att Tubb Completion
1-15-68 TD 7300', PBD 7297', prep RU Pump
Perf (Tubb) @ 6155', 6173', 6181', 6189',
6204', 6217', 6228', 6243', 6258', 6266',
6272' w/1 SPI
Acid (6155-6272') 2500 gals.
Frac (6155-6272') 30,000 gals (1%) acid +
50,000# sd.
1-23-68 TD 7300', PBD 7297', prep TOP

1-29-68 TD 7300', PBD 7297', COMPLETE
LOG: Paddock 5145', Blinbry 5600', Tubb
6072', Drinkard 6380'.