

DIAGRAMMATIC SKETCH SHOWING MULTIPLE COMPLETION INSTALLATION

10-3/4" csg. set @ 850'. Cmtd. w/
400 sx, 4% gel, 1/4# flocele/sk & 2%
CaCl₂. Circ.

7-5/8" csg. set @ 7300'. Cmtd.
w/435 sx. Class C Incor, 6% gel
& 500 sx Class C Incor, 2% gel,
3# salt/sk, 8# sd/sk & .5% CFR-2
Est. top of cmt. 2300'

Top at 6483 feet

UPPER
ZONE

Name: Drinkard
Completion this Zone:

Perforated: 6859'-6491' feet

Bottom at 6881 feet

2-3/8" tubing landed at 6837 feet

Otis Permatrieve
Packer set at 6911 feet

2-3/8" tubing landed at 7108 feet

Top at 6881 feet

LOWER
ZONE

Name: Abo
Completion this Zone:

Perforated: 7240'-6924' feet

Bottom at 7300 feet

Casing set at 7300 feet
Total well depth: 7300 feet
P.B.T.D. 7249 feet

DATE: January 31, 1969 OPERATOR: SOLAR OIL COMPANY LEASE: McCallister

POOL: Drinkard & Abo COUNTY: Lea WELL NO.: 1