

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. -----
7. Unit Agreement Name -----
8. Farm or Lease Name Shell "G"
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Morris R. Antweil
3. Address of Operator Box 2010, Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER <u>P</u> <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>8</u> TOWNSHIP <u>22-S</u> RANGE <u>37-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3411' KB

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 7424'
Ran and set 4-1/2" 9.5# & 11.6# casing @ 7420'.
Cemented with 240 sx. Class "C" cement containing 10# salt, per sx.
Plug down 8:30 PM 20 Oct. 69. Temperature survey top of cement
@ 6250'. Tested casing to 1000 psi for 30 minutes. No decline in
pressure. Rig down rotary. Prep. to complete.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R M Williams TITLE Agent DATE 11-18-69
APPROVED BY John W. Rungan TITLE Assistant DATE Nov 20 1969
CONDITIONS OF APPROVAL, IF ANY: