

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <b>MILLARD DECK</b>		8. Farm or Lease Name <b>PATSY</b>
3. Address of Operator <b>P. O. BOX 1047, EUNICE, NEW MEXICO 88231</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>A</b> <b>660</b> FEET FROM THE <b>EAST</b> LINE AND <b>990</b> FEET FROM THE <b>NORTH</b> LINE, SECTION <b>20</b> TOWNSHIP <b>22S</b> RANGE <b>37E</b> NMPM.		10. Field and Pool, or Wildcat <b>LANGLIE MATTIX</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3372' GR - 3383' RKB</b>		12. County <b>LEA</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- MOVED IN AND RIGGED UP LEATHERWOOD DRILLING COMPANY.
- SPUDED 11" HOLE 11/30/70.
- DRILLED 305' 11" HOLE. RAN 9 JTS (305') 8 5/8" 28# CASING.
- \* SET CASING AT 305' AND CEMENT CIRCULATED TO SURFACE. PLUG DOWN AT 9:30 P.M. 11/30/70.
- PRESSURE TESTED AFTER 24 HOURS TO 1000# FOR 30 MINUTES WITHOUT LOSS OF PRESSURE.
- DRILLING AHEAD WITH 7 7/8" BIT.

\* TO CORRECT NO. 4.  
SET CASING AT 305' AND CEMENTED USING 200 SACK CEMENT WITH 2% CACL.  
CEMENT CIRCULATED TO SURFACE. PLUG DOWN AT 9:30 P.M. 11/30/70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Millard Deck</u>	TITLE <u>OWNER-OPERATOR</u>	DATE <u>12/24/70</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>JAN 4 1971</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

DEC 1 1970

OIL CONSERVATION COM.  
HOUSTON, TEX.