

CONTINUATION SHEET



DRILLING WELL



RECOMPLETION



WORKOVER



P AND A

ELLIOTT B-20 NO. 1

2 OF 2

- 10-9
DRLG CMT & RETAINER.
R TBG W/DC'S & BIT TO RETAINER @ 2120'. SD. WOC.
- 10-10
RNG PKR TO TEST FOR LEAK. 150# ON CSG THIS AM.
DRLD RETAINER @ 2120' & 52' CMT. R TBG TO 2400. TESTED
PERFS @ 2350' & 2200' TO 1000#. WOULD NOT HOLD.
- 10-11
PREP TO PRESS TEST.
R TBG & PKR TO 2438'. TESTED BP TO 1000#. HELD OK. SET
PKR @ 2311' (BETWEEN PERFS). TESTED & HAD COMMUNICATION
BETWEEN PERFS. SET PKR @ 2098'. TESTED ANNULUS TO 500#. HELD
OK. PUMP DOWN TBG @ 2 BPM & 2000#. SET PKR @ 1976'. PUMPED
100 SX CLASS "C" W/0.4% HALAD-22, 6# SALT & 2% CACL. AIR 2 BPM
@ 900#. SIP 550#. LEFT 1 BBL ABOVE PERFS @ 2200'.
- 10-12
PRESSURE TBG & POH W/PKR.
TESTED TBG & CMT TO 1100# FOR 15 MIN. HELD OK. POH W/TBG & PKR.
R TBG W/SKIRTED ROCK BIT & R - DC&S. TAGGED CMT @ 2080'. DRLD
CMT TO 2135' & FELL THRU. R BIT TO 2354'. DRLD 5' TO 10' CMT
STRINGERS. R BIT TO 2622'. PIPE CLEAN. PUMPED IN 1/2 BPM @
1200#. POH W/TBG. SDON.
- 10-13
PREP TO CMT W/200 SX CLASS "C". MIXED 75% CMT, 25% CALSEAL
W/2% CACL). SD YESTERDAY.
- 10-14
WOC.
SIP 300# @ SURFACE. RAN TBG W/PKR SET @ 2279'. PMP 2
ESTABLISHED COM BETWEEN PERFS. POH W/TBG. GIH W/CMT RET ON
TBG, SET @ 2089'. ESTABLISHED RATE @ 2.5 BPM & 1750#.. PMPD
150 SX CLASS "H" (CORRECTION) W/50 SX CALSEAL & 2% CACL USED
2015 GAL NO. 2 DIESED. AIR 2 BPM MAX 2000# MIN 1250#. @ END OF
PMPG, STAGED 5 TIMES FOR 10 MIN. SIP INCREASED FROM 1000 TO 1500#
PULL UP & CIRC HOLE. POH W/TBG. SDON.
- 10-15
[
RUNNING TBG TO DRL OUT.
WOC.
- 10-16
LAYING DOWN TBG & RODS.
R TBG W/DC'S & BIT. DRLD ON RETAINER @ 2089'.
RETAINER MOVED UP HOLE 40'. POH W/TBG. SDON.
SHUT DOWN TO EVALUATE PROCEDURE FOR FURTHER WORK.
- 10-17
SHUT DOWN.
R TBG & TAGGED CMT RET @ 1820' FS. LAYED DOWN RODS & TBG.
RD PU. RELEASED RENTAL EQUIPMENT. MOVED TBG & RODS TO
CARY YARD.