

CONTINUATION SHEET

TP-337-A



DRILLING WELL



RECOMPLETION



WORKOVER



P AND A

WELL NAME AND NUMBER

ELLIOTT B-20 NO. 1

FIELD

PAGE

3

OF

- 10-18 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-19 SAME.
- 10-20 SAME.
- 10-21 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-22 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-23 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-24 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-25 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-26 SHUT DOWN TO EVALUATE FURTHER CEMENTING PROCEDURE.
- 10-27 RU PU. PREP TO DRL OUT.
- 10-28 DRLG RET & CMT.
MIRUPU. HAULED TBG FROM YARD. RAN BIT & TBG TO 1837'.
- 10-29 RNG TBG W/PKR TO PRESS TEST.
DRLG OUT RET & CMT 1837-2350'. RAN TBG TO 2450'. CMT WAS SPOTTY
CIRC OUT SOME UNSET CMT. GOT WTR FLOW AFTER BIT WENT BY BTM
PERFS 2350-51'. HAD SURFACE PRESSURE OF 800# IN 5 MIN AFTER
SHUT IN. POH W/BIT. SDON.
- 10-30 PREP TO SQZ CMT.
R TBG W/PKR SET @ 2262'. PUMP DOWN TBG 1 BPM @ 2000#.
NO COMMUNICATION BETWEEN PERFS. PUMPED DOWN ANNULUS.
NO RATE @ 1500#. BLED DOWN TO 700# IN 7 MIN. WTR FLOW
FROM BOTH SETS PERFS. SET PRK @ 2110' ABOVE BOTH SETS
PERFS. PUMP 1 BPM @ 2000#.
- 10-31 WOC.
POH W/TBG & PKR. R TBG W/CMT RETAINER, SET @ 2246'. PRESSURE
ANNULUS TO 1000#. PUMPED DOWN TBG 1 BPM @ 2000#. PUMPED 100 SX
CLASS "C" W/25 CACL & 8# SALT IN PERFS @ 2350'. MAX 2000#.
MIN 1600#. RATE 1 BPM. ISIP 1400#. SLOWED PUMPS, OBTAINED
ISI 1750#. PULL OUT RETAINER & REVERSE OUT 1/2 BBL CMT.
POH W/TBG. GIN W/TBG & FULL BORE PKR SET @ 1991'. PRESSURE
ANNULUS TO 1000#. PUMP DOWN TBG 0.3 BPM @ 2300#. PUMPED
100 SX CLASS "C" W/25 CACL & 8# SALT. MAX 2000#.
MIN 1600#. RATE 1 BPM. LEFT 1 BBL CMT ABOVE PERFS @ 2200'.
SDON.