

CONTINUATION SHEET

7-13-75



DRILLING WELL



RECOMPLETION



WORKOVER



P AND A

WELL NAME AND NUMBER

ELLIOTT B-20 NO. 1

FIELD

PAGE

5

OF

11-12

P/TBG 1250#.

LAY DOWN TBS. SI & RDMOPS. INSTALL PRESSURE GAUGE/TEMP.

11-13

SICP THIS AM 1300#.

-----DROP FROM REPORT & PLACE ON WEEKLY STATUS-----
PENDING EVALUATION OF OFFSET INJECTION WELLS.

11-20 SI SURFACE PRESSURE 1250#. NO CHANGE IN STATUS.

12-4 SI SURFACE PRESSURE 1250#. NO CHANGE IN STATUS.

ELLIOTT B-20 NO. 1 -----RETURN TO REPORT----- AFE NO. 71036
TPWI 62-50%. DRINKARD-WANTZ (GRANITE WASH) DEVEL GAS. LEA, W.M.
-----PLACED ON WEEKLY STATUS 11-13-75 PENDING EVALUATION
OF OFFSET INJECTION WELLS-----

12-30 TCTD 41,440/ETC 20,000

DRLS OUT FILL ON BP.

RUPH. MI TBS, INSTALLED BOP & RAN TBS W/PKR & CSG SCRAPER TO
2430'. LOCATED PERFS USING PKR & MARKED TBS TO USE IN RUNNING
CSG PATCH. POH. RAN TBS W/RETRIEVING TOOL & TAPER. FILL
2001', COULD NOT WASH DOWN. POH & SDON.

12-31 TCTD 43,499/ETC 20,000

RUNNING HMC6 CSG PATCH.

RAN TBS W/3-3/4" BIP, 1-3" DC, TO 2001'. DRL 5' CNT & WELAL
PIECES (FROM PREVIOUS CNT RETAINERS). WENT TO 2000' W/PK, WASHED
LOOSE SD & CNT TO 2000'. POH. RAN RETRIEVING TOOL & PULLED REP. SDON.

1-1

TCTD 46,653/ETC 20,000

SD THIS AM.

RAN HMC6 CSG PATCH (10' LONG & ID 3.750") W/TOP @ 2345'.
SET PATCH & POH. RAN LYNES PKR, 3-3/8" INFLATABLE, SET
2410'. TSTD ANNULUS TO 600#, HELD OK FOR 10 MIN. RELEASED
PRESS & TESTED TO 200#, HELD OK FOR 10 MIN. RELEASED PKR & POH.
RAN TBS W/AR & SK @ 3707'. MI RODS, SDON.

1-2

TCTD 46,653

RUNNING RODS & PUMP.

SD YESTERDAY.

1-3

TCTD 47,234

PUMPING ON TEST.

GIR W/PUMP & RODS & STARTED PUMPING. SD & ADON.

1-4

TCTD 47,234

PUMPING ON TEST.

P/20 HRS. LAST 6 HRS, REC 1 BO + 4 TBS + 100 MCF.

1-5

TCTD 47,234

PUMPING ON TEST.

P/24 HRS, REC 27 BO + 4 TBS + 110 MCF.