

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	B-229-1

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation	8. Farm or Lease Name J. F. Janda (NCT-E)
3. Address of Operator P. O. Box 670, Hobbs, N.M. 88240	9. Well No. 5
4. Location of Well UNIT LETTER <u>A</u> , <u>990</u> FEET FROM THE <u>north</u> LINE AND <u>840</u> FEET FROM THE <u>east</u> LINE, SECTION <u>21</u> TOWNSHIP <u>23S</u> RANGE <u>36E</u> NMPM.	10. Field and Pool, or Wildcat Jalmat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cactus Drilling Company spudded 12-1/4" surface hole at 11:00 a.m., 11-10-72 and drilled to 633'. Drilled 11" hole 633-1390'. Ran 43 jts and 1 cut jt, 1377.73', 8-5/8" OD 24# casing set and cemented at 1390' with 300 sx Cl. C containing 4% gel, 2% CaCl2 and 200 sx Cl. C containing 2% CaCl2. Cement did not circulate. Used 1" pipe and cemented top with 80 sx from 160' to surface. WOC & NU 26 hours. Tested casing with 1000# 30 minutes, OK. Started drilling 7-7/8" hole at 1390' at 12:00 N 11-13-72.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>K. J. Grezale</u>	TITLE <u>Area Engineer</u>	DATE <u>11-14-72</u>
APPROVED BY <u>Joe D. Ramsey</u>	TITLE <u></u>	DATE <u>NOV 15 1972</u>

RECEIVED

11 1972

OIL CONSERVATION COMM.
HOUSTON, TEX.