

4-19-83: Ran 1 stand. Drld cmt f/6780'-7118'. Drop out of cmt @ 7118'. Circ hole clean. Test Drinkard perms to 1000 PSI for 10 min. Hold OK. TIH w/bit to 7170'. Tagged TOC ret. Started out of hole to change bit.

4-20-83: Drld cmt ret & scattered cmt to 7435'. Circd hole clean. Press csg to 1000# for 30 mins, lost 500# in 10 mins. Final press test to 1000# lost 200# in 10 mins. Rel pressure. Displaced hole w/fresh water.

4-21-83: POOH. LD tbg & DC's. ND BOP's. NU wellhead & released WSU.

4-22, 23, 24-83: SI 72 hrs--waiting on rotary rig.

4-25, 26-83: MI rotary rig.

4-27-83: MI Kenai Rig #31. PU 21-1/2" DC's & 160 jts of 2-7/8" DP. NU & test BOP to 1200# for 30 mins, OK.

4-28 thru 5-12-83: Drlg. - Granite wash.

5-13, 14, 15-83: 13th, GIH w/logs granite wash. TD 4-3/4" hole. Circd 2 hrs & POOH. RU Schlumberger. 14th, Ran 3 logs, BHC sonic w/VDL & wave from TD to 7470', LTD-CNL-GR from TD to 7481' & DLL-MSFL-FIL from TD to 7481'. WIH w/Servco 4-1/2" x 6-12" under reamer & underreamed from 7481'-7493'. 15th, underreamed from 7493'-7503', 6-1/2" hole.

5-16 thru 24-83: Underreaming.

5-25-83: LDDP, finished COOH. WIH w/bit & washed 25' to bottom. Circd 1-1/2 hrs & POOH. LD DC's. Ran 12 jts of 3-1/2" 9.3 N-80 ABC FL4S, 27 jts of 4" 11.34 N-80, ABC FL4S, 4 jts of 11.34 K-55 HYD-FL, 1 MWL Liner Hanger & 206 jts of 2-7/8" DP. Circd 1 hr & hung liner. Top of liner @ 6200'. Western pmpd 10 bbls WMW-1 & 10 bbls excello-gel spacer & cmtd w/90 sx of Shallow-seal w/2/10% AFS. Displaced w/6 BFW & 29 bbls of drlg mud. Max press 700#, bmped plug @ 1250#.

5-26-83: SI--WO completion unit.