

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator John H. Hendrix		8. Farm or Lease Name Cossatot "I"
3. Address of Operator 403 Wall Towers West		9. Well No. 1
4. Location of Well UNIT LETTER <u>D</u> <u>990</u> FEET FROM THE <u>North</u> LINE AND <u>330</u> FEET FROM THE <u>West</u> LINE, SECTION <u>13</u> TOWNSHIP <u>22-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat E. Brunson Granite Wash
15. Elevation (Show whether DF, RT, GR, etc.) 3336' DF		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
FULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

- Reached TD of 7342' on June 29, 1973.
- Ran 199 jts. 5-1/2" 17# production casing set @ 7342'.
- Cemented with 135 sxs. Halliburton "Lite" and 500 sks. 50-50 Pozmix with 8# salt per sack. Plug down at 6:30 a.m. CST June 29, 1973.
- West Engineering ran temperature survey and found cement top @ 4160'.
- Waited 18 hours - tested cement to 1000# - tested ok.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paula Paulston TITLE Accountant DATE 7-2-73

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: