

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Cossatot "F"	
9. Well No.	
4	
10. Field and Pool, or Wildcat	
Wantz Granite Wash	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	
2. Name of Operator John H. Hendrix	
3. Address of Operator 403 Wall Towers West, Midland, Texas 79701	
4. Location of Well UNIT LETTER <u>F</u> , <u>1650</u> FEET FROM THE <u>north</u> LINE AND <u>1980</u> FEET FROM THE <u>west</u> LINE, SECTION <u>23</u> TOWNSHIP <u>22-S</u> RANGE <u>37-E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 3334' DF	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPER. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.	
1. Reached TD @ 7288' on 10-24-73.	
2. Ran 231 Jts. (7280') 5 1/2", 17# ST&C casing set @ 7274'.	
3. Cemented w/310 sx. Halliburton "Lite" and 430 sx. 50-50 Pozmix, 2% gel and 8# salt. Plug down @ 10:05 p.m. MDT 10-24-73.	
4. West Engineering ran temperature survey. Found cement top @ 2930'.	
5. WOC 24 hrs. Tested to 850# - ok.	

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>Mableen D. Reed</u>	TITLE <u>Production Clerk</u>	DATE <u>10-29-73</u>
APPROVED BY _____	TITLE _____	DATE _____