

COPIES RECEIVED		
CONTRIBUTION		
STATE FEE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1167	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator John H. Hendrix	8. Farm or Lease Name State JJ
3. Address of Operator 403 Wall Towers West, Midland, Texas 79701	9. Well No. 4
4. Location of Well UNIT LETTER <u>P</u> <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>860</u> FEET FROM THE <u>East</u> LINE, SECTION <u>13</u> TOWNSHIP <u>T-23-S</u> RANGE <u>R-36-E</u> NMPM.	10. Field and Pool, or Wildcat Langlie-Mattix
15. Elevation (Show whether DF, RT, GR, etc.) 3348.6' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded well @ 9:30 a.m. (MDT) 5-14-74. Drilled to 362', ran 10 jts. 8-5/8" casing, set @ 358'.
- Cemented w/310 sxs. Class H, 2% gel, 2% CaCl, 1/4 #/sx. salt.
- Plug down @ 11:05 a.m. (MDT) 5-20-74. Circulated cement.
- WOC 18 hrs. Tested casing to 800#. Test OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charlene D Jones TITLE Production Clerk DATE 5-22-74

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: