

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name Vivian	
9. Well No. 8	
10. Field and Pool, or Wildcat Granite Wash	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Gulf Oil Corporation	3. Address of Operator Box 670, Hobbs, New Mexico 88240	4. Location of Well UNIT LETTER <u>D</u> <u>510</u> FEET FROM THE <u>North</u> LINE AND <u>430</u> FEET FROM THE <u>West</u> LINE, SECTION <u>30</u> TOWNSHIP <u>22-S</u> RANGE <u>38-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)			16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Capitan Drilling Company spudded 12-1/4" hole at 4:00 PM, May 16, 1974. Drilled to 1200'. Ran 1 joint, 42' of 9-5/8" OD 40# N-80, 4 joints, 74' of 9-5/8" OD 32.30# H-40, 28 joints and 1 cut joint, 1069' of 9-5/8" OD 36# K-55 Casing. Total of 33 joints and 1 cut joint, 1185'. Set and cemented at 1199' with 470 sacks of Class C cement. Cement circulated.

WOC and NU 19 hours. Tested casing with 1500#, 30 minutes, OK. Started drilling 8-3/4" hole at 1200' at 1:00 PM, May 19, 1974.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B. J. Barbra TITLE Area Engineer DATE May 20, 1974

APPROVED BY Joe D. [Signature] TITLE Director DATE May 20, 1974

CONDITIONS OF APPROVAL, IF ANY: