

NO. COPIES RECEIVED		
DISTRIBUTION		
ALTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
MMR

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Texas Pacific Oil Company, Inc.	8. Farm or Lease Name Elliott State
3. Address of Operator P. O. Box 4067, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER F , 2100 FEET FROM THE West LINE AND 1980 FEET FROM THE North LINE, SECTION 17 TOWNSHIP 22 South RANGE 37 East NMPM.	10. Field and Pool, or Wildcat Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3405 GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded 8/19/74 8:00 p.m.
- Drilled 12½" hole to 1120'. Ran 28 jts 8-5/8" 24# STC casing set at 1112'. Cemented with 700 sxs class "C" w/2% CACL. Cement circulated.
- W.O.C. 24 hrs. Tested to 1000# for 30 minutes. Tested ok.
- Commenced drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Buddy J. King	TITLE Drilling Coordinator	DATE 8/27/74
APPROVED BY Joe D. Ramey	TITLE Dist. 1, Supv.	DATE 8/27/74
CONDITIONS OF APPROVAL, IF ANY:		