

BELL LAKE UNIT 4 #15 OBJECTIVE: P&A MRR: 77014
BEFORE AFTER

TD: 13,589	TD: SURFACE
PERFS: 3490'-94', 3524'-23',	PERFS: NC
50'-54', 66'-63', 87'-90',	
8607'-09' W/2 JSPF	
DF ELEV: 3474'	DF ELEV: 3474'
CSG: 7-5/8"	CSG: 7-5/8"
FORM: 3RD MORROW SAND	FORM: NC
TOP: 13,303'	BASE: 13,313' NEP: NR
TESTED: DRY HOLE	TESTED: P&A
DAILY ALLOW: 0	DAILY ALLOW: 0
WORK STARTED: 6-17-77	WORK COMPLETED: 6-24-77
WORK DONE: CO HOLE TO 3500'. 3490'-8609' CMT W/150 SKS CLASS	
"H" W/2% CA CL2. SPOTTED 5 SKS ON TOP RETAINER AT 3450'. 30 SK	
CLASS "C" SPOTTED AT 4360'-4700'. SPOTTED PLUG AT 1560'-1400'	
W/10 SKS PLUG 55' TO SURFACE. MARKER SET. <i>Restored the Surface.</i>	

API 30-025-24771