

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-	2. Name of Operator EXXON CORPORATION
3. Address of Operator P.O. Box 1600, MIDLAND, TEXAS 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER G 1980 FEET FROM THE EAST LINE AND 1980 FEET FROM THE NORTH LINE, SECTION 13 TOWNSHIP 22-S RANGE 37-E N.M.P.M.	8. Farm or Lease Name N.G. PENROSE
15. Elevation (Show whether DF, RT, GR, etc.) GL 3334	9. Well No. 3

10. Field and Pool, or Wildcat WANTZ GRANITE WASH AND DRINKARD
12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOB ☐
OTHER ☐	OTHER CEMENT 5 1/2" CSG. ☒
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-12-75 FINISHED NIPPLING UP BOP. PRESS. BLIND RAMS AND ALL VALVES ON CHOKE MANIFOLD TO 300# & 2100 TCT, OK. 1/2 TRIP IN HOLE, CHECK PIPE RAMS & HYDRIL TO 300 & 2100#, OK. DRLD 60' FIRM CEMENT & PLUG, CONTINUED DRILLING. DRILLED TO TOTAL DEPTH OF 7500 AT 8:30 PM, 5-26-75. RAN 215 JTS OF 5 1/2" J-55, COND. 2 CSG (7488') SET AT 7500', W/FLOAT AT 7473, 5-29-75. CNT 5 1/2" CSG W/1200 SX CLASS "C" W/3% D-79 EXTENDER & TAILED W/500SX CHEM COMP. EXPANDING CEMENT. MAX CNT PRESS 1500 PSI. PUMPED PLUG DOWN W/CLEAN 10A/CAL BRINE. BUMPED PLUG W/1800 PSI, PLUG IN PLACE @ 7:10 AM, 5-29-75. NIPPLE DOWN BOP'S - INSTALL "B" SECTION & TEST TO 3000 PSI, OK. CAP WELL, RELEASE RIG @ 12:00 NOON 5-29-75 WOC & PREP. TO RUN WIRE LINE AND CHECK PBD. PREPARE TO PERFORATE 5-31-75

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. L. Climmer</u>	TITLE <u>UNIT HEAD</u>	DATE <u>6-3-75</u>
APPROVED BY <u>John R. [Signature]</u>	TITLE <u> </u>	DATE <u>JUN 1</u>
CONDITIONS OF APPROVAL: <u> </u>		

RECEIVED

JUN 5 - 1975

OIL CONSERVATION COMM.
HOBBS, N. M.