

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-15035

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

✓ "AA" Federal

9. WELL NO.

1Y

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREAUnit F, Sec 10, 23S,
34E

12. COUNTY OR PARISH

Lea

13. STATE

NM

1. OIL ☐ GAS ☒ OTHER
WELL WELL

2. NAME OF OPERATOR

Adobe Oil Company

3. ADDRESS OF OPERATOR

1100 Western United Life, Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1560' FNL & 1830' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3365' Gr

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Set Casing ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled to 11,880' and ran open-hole logs. Ran 330 jts 26.40#, 29.70#, 33.70 and 39# 7-5/8" casing and set at 11,880'. Tested casing to 5000# as it was run. Cemented thru shoe with 1300 sxs Howco litewate w/.6 of 1% Halad 22 w/5% KCL/sx and 1/4# flocele/sx plus 300 sxs class "H" w/.8 of 1% Halad 22 w/3# KCL/sx and .04 of 1% CFR2. POB 4:30 am 5/14/75. Opened DV tool at 5027' and circulated 4-1/2 hrs. Circulated out 50 sxs cement. Cemented thru DV tool w/650 sxs Howco litewate plus 100 sxs class "C". POB 10:30 am 5/14/75. Circulated 100 sxs cement. Tested casing to 3000# for 12 hrs. Held okay. Nippled up 10,000# BOP stack and tested to 10,000# held okay. Tested Hydril to 3000#, Held okay. Now drilling at 13,150' in sand and shale.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Vice President

DATE

6/17/75

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

ACCEPTED FOR RECORD

DATE

JUN 19 1975

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO