

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation	8. Farm or Lease Name H. T. Mattern(NCT-D)
3. Address of Operator Box 670, Hobbs, New Mexico 88240	9. Well No. 10
4. Location of Well UNIT LETTER C 660 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 6 TOWNSHIP 22-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3464' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Capitan Drilling Company spudded 11" surface hole at 2:30 PM, April 25, 1975. Drilled to 1200'. Ran 28 joints and 1 cut joint, 1184' of 8-5/8" OD 24# K-55 ST&C casing set and cemented at 1199' with 200 sacks of Class C with 4% gel, 2% Ca C12 and 200 sacks of Class C with 2% Ca C12. Cement circulated. WOC 25-1/2 hours. Tested casing with 1,000#, 30 minutes, OK.

Started drilling 7-7/8" hole at 1200' at 10:30 PM, April 27, 1975.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>B. J. Lambert</u>	TITLE <u>Area Engineer</u>	DATE <u>April 28, 1975</u>
APPROVED BY <u>Orig. Signed by Les G. Lambert</u>	TITLE <u>Area Engineer</u>	DATE <u>April 28, 1975</u>
CONDITIONS OF APPROVAL, IF ANY:		