

02/13/91 POB 24 HRS REC 0 BO 80 BW

02/14/91 POB 24 HRS REC 0 BO 90 BW TSTM

02/15/91 POB 24 HRS REC 0 BO 90 BW TSTM

02/16/91 POB 24 HRS REC 0 BO 0 BW 0 GAS

02/17/91

02/18/91 POB 24 HRS REC 0 BO 83 BW

02/19/91 POB 24 HRS REC 0 BO 83 BW

02/20/91 POB 24 HRS REC 0 BO 90 BW GASTSTM

02/21/91 POB 24 HRS 0 BO 44 BW

02/22/91 POB 24 HRS REC 0 BO 52 BW SHUT DOWN PENDING EVALUATION.

03-05-91 CHANGED PUMP, HOOKED UP ELEC. GENERATOR.

03-06-91 REPLACED POLISH ROD & LINER, BALANCED UNIT, PUMPING LS/168" &  
SPM/6 1/2

03-07-91 PMP 17 HRS 35 OIL, 246 WATER, TSTM GAS.

03-08-91 PMP 24 HRS 70 OIL, 219 WATER, TSTM GAS.

03-09-91 PMP 2 HRS 0 OIL, 19 WATER, TSTM GAS. TAGGING, LOADED TBG & PRESS.  
TBG HELD. GENES TO PULL PMP.

03-10-91 GENES PULLED PMP. NO TEST.

03-11-91 PMP 5.5 HRS, 13 OIL, 42 WATER, TSTM GAS.

03-12-91 PMP 24 HRS, 23 OIL, 243 WATER, TSTM GAS.

03-13-91 PMP 24 HRS, 0 OIL, 149 WATER. (TRAV. VALVE LEAKING)

03-14-91 LONG STROKED, NO TEST.

03-15-91 PMP 19 HRS, 6 OIL, 217 WATER, TSTM GAS.

03-16-91 LOAD TBG w/3 BBLS, TAGGED PUMP, PRESSURED TO 500#, LONG STROKED  
w/UNIT, WOULD NOT PUMP. SDFN, HIGH WIND.

03-17-91 PULLED RODS, PUMP, & 7 JTS TBG, SET SN ABOVE TOP PERF @ 7234'. RAN  
PUMP, RODS, & LOADED TBG. RAN 14 HRS, REC 67 OIL, 64 WATER, & 0 MCF.

03-18-91 PMP 24 HRS, REC 39 OIL, 181 WATER, 0 MCF.

03-19-91 PMP 24 HRS, REC 6 OIL, 207 WATER, 0 MCF. NO GAS TO SHOOT FLUID  
LEVEL WITH.