

03-20-91 PMP 24 HRS, REC 8 OIL, 0 WATER, 0 MCF, 88 JTS TO FLUID.

03-21-91 PMP 24 HRS, REC 12 OIL, 0 WATER, 0 MCF. MIRO X-PERT PULLING UNIT

9-DAYS COST \$58,718

03-22-91 PMP 14 HRS, REC 7 OIL, 81 WATER. TOH w/1 3/4" PMP, 1", 7/8", & 3/4" RODS. TOH w/2 7/8" OD TBG. PICKED UP & RAN 2 7/8" X 7 5/8" HOWCO RET BRIDGE PLUG & 2 7/8" X 7 5/8" RTTS PKR. PAKER SET GOING IN THE HOLE. PULLED TBG & BP FELL TO THE BOTTOM. RAN TBG OE & TAGGED PLUG @ 8210'. UNABLE TO SCREW INTO BP. SDFN.

10-DAY COST \$62,682

03-23-91 TOH w/2 7/8" TBG DID NOT RETRIEVE BP. SDFN, DUE TO HIGH WIND.

11-DAY COST \$63,176

03-24-91 RAN 2 7/8" X 7" OVERSHOT ON 2 7/8" TBG & LATCHED ONTO RBP @ 8210'. TOH w/TBG & BP. RAN 2 7/8" X 7 5/8" HOWCO RBP & RTTS PKR ON 2 7/8" TBG & SET BP @ 7348' . PULLED UP & LEFT PKR SWINGING @ 7318' & SDFN.

12-DAY COST \$66,397

03-25-91 SHUT DOWN

03-26-91 SET HOWCO RTTS PKR @ 7318'. TESTED BP TO 1500# & HELD OK. OPENED BYPASS ON PKR & CIRC HOLE w/322 BBLS 2% KCL H2O. TOH w/2 7/8" TBG & PKR. BY HALLIBURTON SERVICES RAN THEIR 4" OD CSG GUN DOWN 7 5/8" CSG & PERF w/2 SHOTS PER FOOT FROM 7225'-35' FOR A TOTAL OF 21 HOLES OVER 10'. PICKED UP & RAN 3 1/2" X 7 5/8" RTTS PKR & 3 1/2" TBG & SDFN.

13-DAY COST \$70,600

03-27-91 FINISH GIH w/ 3 1/2" TBG. & SET PKR@ 7114'. BY DOWELL LOAD BS & TEST TO 500# OK. BY DOWELL PUMP DOWN 3 1/2" TBG. INTO BC PERFS 7225'-35 w/1000 GALS 15% NEFE CARRYING 32 .875 RCN BALL SEALERS & FLUSH w 67 BBLS 2% KCL. MAX PSI=5000# MIN=1220 AVG 2600. AIR=5BPM ISIP 600# 15 MIN 440#. PERFS BROKE @ 2650# BALL OUT @ 5000# TOTAL LOAD=104 BBLS. SWAB & TEST FOR 6 HRS REC 64 BBLS LOAD. [-40 BLW]

14-DAY COST \$74,204

03-28-91 SITP 0# SWAB 10 HRS REC 13 BO 25 BLW. 1ST FL 5000' LAST 7000'