

SLIGHT BLOW. [-15 BLW]

15-DAYS COST \$76,662

03-29-91 SITP 50# SWAB 10 HRS REC 11 BO 22 BW [-3 BLW]

16-DAYS COST \$78,130

03-30-91 SITP 50# SWAB 4 HRS REC 5 BO 11 BW 200' ENTRY PER HR. MIRU DOWELL PRESS BS TO 500# BY DOWELL PUMP DOWN 3 1/2" TBG. INTO 7" CSG PERFS 7225'-7235' 22,000 GALS 2% KCL GELLED WTR CARRYING 56,000# 20/40 OTTAWA SAND & TAILED IN w/28,000# RESIN COATED SAND. FLUSH w/62 BBLS 2% KCL @ MAX PSI 2854# AVG. 2500# AIR=25 BPM. ISIP=623# 15 MIN=490# TOTAL LOAD TO REC=585 BBLS. SI & SDON.

17-DAYS COST \$109,962

03-31-91 SI

04-01-91 SI

04-02-91 SITP=VAC. FL=1400' SWAB 10 HRS REC 210 BLW [-375 BLW] SDON

04-03-91 REL PKR & GIH TO 7269'. DID NOT TAG SAND. POH LAYING DOWN 3 1/2" WS RAN 2 7/8" x 30' MA PERF SUB SN 2 JTS 2 7/8" TBG TA AND 230 JTS 2 7/8" TBG. SN @ 7179'. SI. SDON.

18-DAYS COST \$112,782

04-04-91 RAN 2.5x1.75x16'x22' PMP ON 139 3/4, 90 7/8, & 68 1" RODS. HUNG ON RDMO.

20-DAYS COST \$113,544

04-05-91 PMP 24 HRS REC 0 OIL 272 WTR 0 MCF [-312 BLW]

04-06-91 PMP 24 HRS REC 0 OIL 326 WTR 0 MCF

04-07-91 PMP 24 HRS REC 5 OIL 335 WTR 0 MCF

04-08-91 PMP 23 HRS REC 4 BNO 284 BW 0 MCF

04-09-91 PMP 24 HRS, REC 0 OIL, 329 BW, FL 90 JTS

04-10-91 PMP 24 HRS, REC 10 BNO, 275 BW, TSTM.

04-11-91 PMP 24 HRS, REC 10 BNO, 266 BW, TSTM, FL 148 JTS.

04-12-91 PMP 24 HRS, REC 1 OIL, 157 BW. (HAULED H2O FROM FRAC TANKS PROBABLY BAD TEST)

04-13-91 PMP 24 HRS, REC 5 OIL, 175 BW, TSTM.

04-14-91 PMP 24 HRS, REC 22 OIL, 304 BW, TSTM.

04-15-91 PMP 24 HRS, REC 6 OIL, 161 BW, TSTM.