

04-16-91 PMP 24 HRS, REC 19 OIL, 173 BW, TSTM.

04-17-91 PMP 4 HRS, REC 0 OIL, 13 BW, TSTM. SHUT DOWN WELL- MIRU DA&S WS & JARRED ON STUCK PUMP 2 1/2 HRS. BACKED RODS OFF @ PUMP & POH w/RODS. NIPPLE DOWN WELL HEAD, NIPPLE UP BOP. TOH w/2 7/8" PROD TBG (232 JTS) TIH w/OS ON 2 7/8" TBG TO 7096'. SDFN. PREP TO PULL RBP.

21 DAY COST \$115,650

04-18-91 GIH w/OS ON 2 7/8" TBG FROM 7096'-7304'. TAGGED FILL (FRAC SAND) 44' ABOVE RBP. MIRU KILL TRUCK AND CIRC HOLE. LATCHED ON AND CHAPARRAL RELEASED RBP. RIG DOWN CHAPARRAL SERVICES AND TOH w/RBP & 2 7/8" TBG. MIRU ROTARY WIRELINE RIH w/7 5/8" CIBP SET @ 7348' & DUMPED 35' OF CMT ON TOP (PBTD 7313'). POH & RIG DOWN ROTARY WIRELINE. TIH w/30' MA, 3' PERF SUB, 2 7/8" SN, 2 JTS 2 7/8" TBG, 2 7/8" X 2 1/2" TAC, & 230 JTS OF 2 7/8" TBG (7213'). CLOSED WELL IN. SDFN. PREP TO NIPPLE DOWN BOP & RUN PUMP.

22 DAY COST \$121,050

04-19-91 NIPPLE DOWN BOP, NIPPLE UP WELL HEAD. RIH w/2 1/2" X 1 3/4" X 16' X 22' RHBC PUMP ON 139-3/4", 90-7/8", & 68-1" RODS & SET PUMP @ 7179'. RIG DOWN DA&S PULLING UNIT. LEFT WELL PUMPNG. NO GAUGE @ GAUGE TIME.

23 DAY COST \$122,750

04-20-91 WELL NOT PUMPING. NO TEST.

04-22-91 PMP 24 HRS, REC 0 OIL, 281 BW.

04-23-91 PMP 24 HRS, REC 3 OIL, 315 BW.

04-24-91 PMP 24 HRS, REC 0 OIL, 320 BW.

04-25-91 PMP 24 HRS, REC 27 OIL, 220 BW.

04-26-91 PMP 24 HRS, REC 28 OIL, 239 BW.

04-27-91 PMP 24 HRS, REC 12 OIL, 251 BW.

04-28-91 PMP 24 HRS, REC 15 OIL, 225 BW.

04-29-91 PMP 24 HRS, REC 19 OIL, 252 BW.

04-30-91 PMP 24 HRS, REC 15 OIL, 189 BW.

05-01-91 PMP 24 HRS, REC 17 OIL, 209 BW.

05-02-91 PMP 24 HRS, REC 19 OIL, 183 BW.