

COPIES RECEIVED		
CONTRIBUTION		
STATE FEE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER

2. Name of Operator
John H. Hendrix

3. Address of Operator
525 Midland Tower

4. Location of Well
UNIT LETTER K 1980 FEET FROM THE South LINE AND 2310 FEET FROM THE West LINE, SECTION 11 TOWNSHIP 22 RANGE 37 NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
Cossatot "L"

9. Well No.
2

10. Field and Pool, or Wildcat
Wantz Granite Wash

15. Elevation (Show whether DF, RT, GR, etc.)
3344.7'

12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Reached TD @ 7420', 6/29/75
- Ran 32 joints of 17# 5-1/2" casing (1451.35'), 134 joints of 15.50# 5-1/2" casing (5980.34) Total 166 joints, 7431.69'. Set @ 7420'.
- Cemented with 400 sx. class C 50-50 poz-mix, 8# salt & 2% gel per sx. 450 sx. Halliburton lite, 1/4# flo-seal per sx. Plugged down at 9:45 p.m. MST 6/29/75.
- West Engineering temperature survey found cement top @ 3050'.
- WOC 18 hrs. Tested to 800# o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jeana Wright TITLE Production Clerk DATE July 7, 1975

APPROVED BY [Signature] TITLE [Signature] DATE JUL 10 1975

CONDITIONS OF APPROVAL, IF ANY: