

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name	
2. Name of Operator Gulf Oil Corporation	8. Farm or Lease Name H. T. Mattern (NCT-D)	
3. Address of Operator Box 670, Hobbs, New Mexico 88240	9. Well No. 15	
4. Location of Well UNIT LETTER D 400 FEET FROM THE North LINE AND 860 FEET FROM THE West LINE, SECTION 7 TOWNSHIP 22-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Undesignated Drinkard	
15. Elevation (Show whether DF, RT, GR, etc.) 3449' GL	12. County Lea	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Capitan Drilling Company spudded 11" surface hole at 12:30 AM, August 13, 1975. Drilled to 1110'. Ran 26 joints and 1 cut joint, 1096' of 8-5/8" OD 24# K-55 ST&C casing set and cemented at 1110' with 300 sacks of Class C with 4% gel, 2% Ca Cl2 and 200 sacks of Class C with 2% Ca Cl2. Cement circulated. WOC and NU over 18 hours. Tested casing with 1250#, 30 minutes, OK

Started drilling 7-7/8" hole at 1110' at 5:00 AM, August 15, 1975

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>C.R. Kousshwa</u>	TITLE <u>Project Petroleum Engineer</u>	DATE <u>August 15, 1975</u>
APPROVED BY <u>John Runyan</u>	TITLE <u></u>	DATE <u>18 1975</u>
CONDITIONS OF APPROVAL, IF ANY:		