

This form is not to
be used for reporting
pocket leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Exxon Company, U.S.A.			Lease Whitaker and Perkins			Well No. 2
LOCATION OF WELL	Unit C	Sec. 12	Twp. 22S	Rge. 37E	County Lea	
NAME OF RESERVOIR OR POOL			TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. FLOW, ART LIFT	PROD. MEDIUM (Tag or Csg)	CHOKE SIZE
Upper Completion	Drinkard S. Brander N-8593 2/1/88		Oil	Flowing	Tbg	32/64"
Lower Completion	Granite Wash		Oil	Non-prod.	Tbg	---

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 1400 hrs 4/12/87

Well opened at (hour, date): 1630 hrs 4/13/87

	Upper Completion	Lower Completion
Indicate by (X) the zone producing		X
Pressure at beginning of test	470	40
Stabilized? (Yes or No)	Yes	Yes
Maximum pressure during test	480	40
Minimum pressure during test	470	30
Pressure at conclusion of test	480	30
Pressure change during test (Maximum minus Minimum)	10	10
Was pressure change an increase or a decrease?	Increase	Decrease

Well closed at (hour, date): 2000 hrs 4/14/87 Total Time On Production 27-1/2 hrs

Oil Production 0 Gas Production ---

During Test: bbls; Grav. ---; During Test MCF; GOR ---

Remarks: Granite Wash does not produce

FLOW TEST NO. 2

Well opened at (hour, date):	1800 hrs 4/15/87	Upper Completion	Lower Completion
Indicate by (X) the zone producing		X	
Pressure at beginning of test		480	30
Stabilized? (Yes or No)		Yes	Yes
Maximum pressure during test		480	30
Minimum pressure during test		140	30
Pressure at conclusion of test		140	30
Pressure change during test (Maximum minus Minimum)		340	Zero
Was pressure change an increase or a decrease?		Decrease	
Well closed at (hour, date):	1400 hrs 4/16/87	Total Time On Production	20 hrs
Oil Production During Test:	3.0 bbls; Grav. 38.6	Gas Production During Test	91 MCF; GOR 30,333
Remarks:			

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: JUN 8 1987 19
New Mexico Oil Conservation Division

By: ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

Title: _____

Operator EXXON CO. USA

By: Bruce R. Bellington

Title: ENGINEERING SUPERVISOR

Date: 5/28/87

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operations shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter. Provided however, that they need not remain shut-in more than 24 hours.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing well-head pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 11-01-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the foregoing charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period concludes with a gas-oil test period.