

- 01/25 Go WL attempt perf, unable to get below 7393. POH w/Gun, RAN 6-1/8" gage ring & Junk Basket, Surf to 7436. Tag solid, 9' fill, go WL perf granite wash zone 7356-7370, 7402-7410, 7414-7426. 1JSPF (37) w/4" OML CSG Gun 23 GM. CHG. RIH w/7" OTIS Perma-latch PKR w/OSTSD w/1.875 "X" profile, (w/6; 2-7/8 sub,) on 3-1/2" WS to 2950
- 01/26 Finis in hole w/OTIS Perma-latch PKR w/OSTSD & 3-1/2" TBG. Howco spot 200 Gal 15% NEFE From 7426-7321, using howco spot valve. Raise PKR to 7200, FISH spot valve. REV 2 BBL into TBG SET PKR 7200', Acidize old & new granite wash perfs 7321-7426 w/2800 Gal 15% NEFE in 2 EQ stages. Flush w/ LSE Oil, BDP 1600, Max 2300, Min 1200, AVG 1500, FP 2300, ISIP 1900, 15 Min 600, AIR 5 BPM, Blocked w/500* GRS & 500 GGSB, TP 1200-1600, Swab 1-1/2" Hrs. Rec. 22 Blo.
- 01/27 SWAB 7 Hrs, Rec. 54 Blo, Good continious gas. Howco slick line ran 1-1/4" sinker Bar, to CK for GRS Fill, Tag Fill at 7445, (19' below perfs)
- 01/28 Howco Frac Granite - wash perfs 7321 - 7426 w/44,000 Gal My-T-Oil II, carrying 66000# 20-40 sand, Flush w/Kerosene, BDP 2600, Max 5300, min 2600, Ave 3400, FP 3530, ISIP 2600
- 01/29 SWAB 10 hrs. REC 60 Blo
- 01/30 SWAB 10 Hrs.
- 02/01 SWAB 2 Hrs. Plumb bob on slick line thru PK tagged fill 7440', OTIS ran & set blanking plug in OTIS "X" nipple in OSTSD at 7200', RLSE From OSTSD at 7200', POH w/OSTSD Shuck & 3-1/2" W.S., RIH w/7" Baker RBP & RDG PKR & 3-1/2" W.S. to 6552 SDFN
- 02/02 Set 7" baker RBP at 6552, Set 7" RDG PKR & test RBP 2000# OK, RLSE, & RESET RDG PKR at 6160, Howco acidize old drinkard perfs 6261-6528 w/3000 Gal 15% NEFE w/36-7/8" RCN BS, Flush w/ 2% KCL, Balled out w/2850 Gal acid in formation 1700 - 5000* SWAB 6 hrs.
- 02/03 TAG FL w/ SWAB at 4500', RLSE 7" RDG PKR, Lower PKR & RET. Head. TAG & Retrieve RBP 6552, POH w/(LD) 3-12/ w.s. & RBP & RDG PKR, Left RBP in Hole, RIH w/ RET. Head & 2-3/8 TBG. TAG & Latch 7" RBP at 3100, POH w/ RBP, RIH w/5-3/4 OTIS OSTSD shuck & 2-3/8 TBG. W/pumping setup, w/OTIS parallel string Anchor to 2900'
- 02/04 FINIS in hole w/ OTIS OSTSD Shuck & 2-3/8 TBG w/ pumping set up, TAG & latch OSTSD at 7199' TS 7206, PFR 7200, OSTSD 7199, OTIS "C" SN at 7179, OTIS Parallel anchor at 6772. NU well head, RIH w/ J-Latch ASSY on 2-3/8 TBG. TS 6772, SN 6771. NU well head, OTIS WL unable to get below 300' w/ retrieving head for blanking plug, POH.
- 02/05 Cut Paraffin in 2-3/8 long string TBG from surf to 3000', OTIS WL RIH w/ RET head, TAG, latch & retrieve blanking plug from OSTSD "X" NIPPLE at 7199. SWAB 2 hrs. REC 15 BO, Well start Flowing, Flowed 1 hrs, 3/4" CHK, REC 2 BO, SWAB 3 HRS, REC 21 BO.
- 02/06 SWAB Granite wash perfs 7321-7426 9 hrs. REC 38 BLO