

- 02/08 SWAB Granite wash perfs 3 hrs. REC 20 B1o, Good show gas, Closed Granite wash L.S. TBG. NU Dual well Head, RIH w/2x18x1-1/4 pump & rods in drinkard TBG, Space out, long storke, good pump action, off on stuffing box.
- 02/09 16 Hr SITP on long string Granite wash TBG. 150#, Alligned pumping unit on Drinkard TBG., start pumping Drinkard side 11 x 52 x 1-1/4, granite wash TBG. shut in, wating on pumping unit installation
- 02/26 Drinkard, 24 Hrs., P, 17B0, 5BW, 95MCF, GOR ~~55~~88/1, 11 x 52 x 1-1/2, NFL
- 05/25 Granite Wash, 24 Hrs, P, 15B0, OBLW, 53 MCF, GOR 3533/1, Gr 38.8 Corr, 10 x 100 x 1-1/4, PKR,