

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPlicate
(Other instructions
reverse side)

Budget Bureau No. 1004-011
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL

LC030132B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Clossen "B"

9. WELL NO.

19

10. FIELD AND POOL, OR WILDCAT

Jalmar Yates-SR

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 30-T22B36E

12. COUNTY OR PARISH 13. STATE

Lea

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Euratex Operating Company

3. ADDRESS OF OPERATOR

410 17th Street, Suite 2100, Denver, Co. 80202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FSL & 1980' FWL; Sec 30-T225-R36E

14. PERMIT NO.

15. ELEVATIONS (Show whether DE, RT, GR, etc.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Test casing & TA

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

- 7-20-90 - 1. Installed BOP & pulled tubing
2. WIH w/ Baker N-1 CIBP & set @ 3441'
3. Loaded hole w/ packer fluid. Tested csg to 585 psi for 15 min. OK
4. POH - 2 3/8" tubing
7-21-90 - 5. Ran 6 jts 2 3/8" tubing. Flanged well up.
6. BLM Inspector - Steve Caffey

18. I hereby certify that the foregoing is true and correct

SIGNED

FAW

TITLE

Engineer

DATE

8/28/90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

9/5/90

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side