

12-13-77 Drlg 13,206' 1m
12-27-76 Drlg 13,525' sd & sh
1-3-77 Drlg 13,762' 1m, sd & sh
1-10-77 TD 13,960'; Stuck DP
1-17-77 TD 13,960'; PBD 13,912'; WOCU
1-24-77 TD 13,960'; PBD 13,912'; WOCU
1-31-77 TD 13,960'; PBD 13,912'; Rng Logs
2-6-77 TD 13,960'; PBD 13,912'; SI
2-14-77 TD 13,960'; PBD 13,912'; SI
Perf (Morrow) 13,762-776', 13,822-828' w/4 SPF

5-1-10 NM

2-14-77 Continued
Flwd 4200 MCFGPD (13,762-828')
Natural
5-2-77 TD 13,960'; PBD 13,912'; Complete
(Morrow) FOUR POINT GAUGES:
Flwd 3885 MCFGPD, 2.5" orifice, 60 mins, TP 4869#
Flwd 7263 MCFGPD, 2.5" orifice, 60 mins, TP 4745#
Flwd 10,986 MCFGPD, 2.5" orifice, 60 mins, TP 4539#
Flwd 14,475 MCFGPD, 2.5" orifice, 60 mins, TP 4285#
LOG TOPS: Rustler 12,84', Salt 1436', Base Salt
4874', Delaware Sand 5193', Bone Spring 8776',
Wolfcamp 11,630', Third Morrow 13,760', Fourth
Morrow 13,821'
LOGS RUN: CNL, FDC, BHC, DILL, GRL, HDT
BHT 182 deg
5-7-77 COMPLETION ISSUED
5-1-10 NM
IC 30-025-70121-76