

1/21/88 RIH. w/ Hydro-Static bailer, tag sand @ 6598', cln.  
out to 6703'. POH. w/ 2 3/8" tbg. and bailer. RIH.  
for production. SN. @ 6647.10' JT #214. Set tbg.  
anchor w/ 14 pts. tension. SDFN @ 6:00.

1/22/88 RIH. w/ 2"x1 1/2"x16 RWBC pump on 3/4" & 7/8" rods.  
Start pumping @ 9:00 am. RDPU.