

This form is not to
be used for reporting
sewer leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Exxon Co. USA			Lease N.M. <u>ST</u> 'S' <u>State</u>			Well No. 36
LOCATION OF WELL	Unit B	Sec. 2	Twp. <u>22S 22S</u>	Rge. 37E	County LEA	
	NAME OF RESERVOIR OR POOL		TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. FLOW, ART LIFT	PROD. MEDIUM (Tbg or Csg)	CHOKE SIZE
Upper Comple.	<u>wanty</u> ABO		Oil	Flow	Tbg	32/64
Lower Comple.	<u>wanty</u> Granite Wash		Oil	Pump	Tbg	Open

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 8:45 a.m. 4/21/88Well opened at (hour, date): 8:00 a.m. 4/22/88

Indicate by (X) the zone producing

Pressure at beginning of test

Stabilized? (Yes or No)

Maximum pressure during test

Minimum pressure during test

Pressure at conclusion of test

Pressure change during test (Maximum minus Minimum)

Was pressure change an increase or a decrease?

Well closed at (hour, date): 7:30 a.m. 4/23/88Total Time On
Production 23:30Oil Production
During Test: _____ bbls; Grav. _____Gas Production
During Test _____

MCF; GOR _____

Remarks: _____

(Continue on reverse side)

FLOW TEST NO. 2

Well opened at (hour, date):	8:00 a.m. 4/24/88	Upper Completion	Lower Completion
Indicate by (X) the zone producing			X
Pressure at beginning of test		82 psi	22 psi
Stabilized? (Yes or No)		Yes	Yes
Maximum pressure during test		82 psi	22 psi
Minimum pressure during test		82 psi	21 psi
Pressure at conclusion of test		82 psi	21 psi
Pressure change during test (Maximum minus Minimum)		0	1 psi
Was pressure change an increase or a decrease?		-----	Decrease
Well closed at (hour, date):	7:30 a.m. 4/25/88	Total Time On Production	23:30
Oil Production During Test:	bbls; Grav.	Gas Production During Test	MCF; GOR
Remarks:	No Pressure Communication Detected		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: JUL 22 1988 19
New Mexico Oil Conservation Division

By: [Signature]
DISTRICT LEAD SUPERVISOR

Operator Exxon Co. USA
By: M. C. Wilborn
Title Div. Opts. Supts.
Date 6-26-88

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing well-head pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with dead-weight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 11-01-58, together with the original pressure recording gauge charts with all the dead-weight pressures which were taken indicated thereon. In lieu of filing the foregoing charts, the operator may construct a pressure versus time curve for each test indicating thereon all pressure changes which may be reflected by the gauge charts as well as all dead-weight pressure readings which were taken. If the pressure curve is submitted the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test paper coincides with a graded time test period.