

This form is not to
be used for reporting
packer leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Exxon Co., U.S.A.			Lease New Mexico State "S"			Well No. 37
LOCATION OF WELL	Unit C	Sec. 2	Twp. 22-S	Rge. 37-E	County Lea	
	NAME OF RESERVOIR OR POOL		TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. FLOW, ART LIFT	PROD. MEDIUM (Tbg or Cag)	CHOKE SIZE
Upper Comple.	Wantz Abo		Oil	Flow	Tbg	32/64
Lower Comple.	Wantz Granite Wash		Oil	Pump	Tbg	64/64

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 1130 hrs 12-23-86

Well opened at (hour, date): 0930 hrs 12-24-86

	Upper Completion	Lower Completion
Indicate by (X) the zone producing	X	
Pressure at beginning of test	35	18
Stabilized? (Yes or No)	Yes	Yes
Maximum pressure during test	35	18
Minimum pressure during test	13	18
Pressure at conclusion of test	13	18
Pressure change during test (Maximum minus Minimum)	22	-0-
Was pressure change an increase or a decrease?	Decrease	N/A

Well closed at (hour, date): 0830 hrs 12-25-86 Total Time On Production 23 hrs

Oil Production Gas Production

During Test: bbls; Grav. : During Test MCF; GOR

Remarks: _____

(Continue on reverse side)

FLOW TEST NO. 2

Well opened at (hour, date):	1100 hrs 12-26-86.	Upper Completion	Lower Completion
Indicate by (X) the zone producing			X
Pressure at beginning of test		36	18
Stabilized? (Yes or No)		Yes	Yes
Maximum pressure during test		36	18
Minimum pressure during test		35.5	0
Pressure at conclusion of test		36	0
Pressure change during test (Maximum minus Minimum)		0.5	0
Was pressure change an increase or a decrease?		N/A	Decrease
Well closed at (hour, date):	1000 hrs 12-27-86	Total Time On Production	23 hrs
Oil Production During Test:	bbls; Grav.	Gas Production During Test	MCF; GOR
Remarks:	As discussed between Mr. Jerry Sexton, NMOC, and Mr. Glyn Pace, EUSA, the packer leakage test indicates no leakage.		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: FEB 4 1987 19
New Mexico Oil Conservation Division
By: Jerry Sexton
Title: DISTRICT 1 SUPERVISOR

Operator: EXXON
By: Bruce R. Billington
Title: SUPV. ENGR
Date: 1/29/87

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operation shall also be so notified.
3. The packer leakage test shall continue when both zones of the dual completion are shut-in for pressure measurement. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, on completion of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing well-head pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 11-01-78, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.