

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <u>Summit Energy, Inc.</u>		8. Farm or Lease Name <u>Drinkard Estate</u>
3. Address of Operator <u>112 N. First St., Artesia, New Mexico 88210</u>		9. Well No. <u>7</u>
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>25</u> TOWNSHIP <u>22</u> RANGE <u>37</u> NMPM.		10. Field and Pool, or Wildcat <u>Wantz Granite Wash</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3314.6</u>		12. County <u>Lea</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Trip inside 5½" casing with 4 3/4" bit. Drilled out cement stage collar at 2985'. Tested casing to 3500 psig for 30 minutes. Tested O.K.. Cleaned out inside casing to 7500'. Tested casing to 3500 psig for 30 minutes. Tested O.K. Prep. to complete well.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Paul White</u>	TITLE <u>Vice President-Production</u>	DATE <u>3-01-78</u>
APPROVED BY _____	TITLE _____	DATE <u>1978</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

MAR 31 1978

OIL CONSERVATION COMM.
HOBBS, N. M.