

This form is not to
be used for reporting
packer leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator TERRA RESOURCES			Lease STATE 23 COM			Well No. #2	
LOCATION OF WELL	Unit F	Sec. 23	Twp. 23S	Rge. 34E	County LEA COUNTY		
	NAME OF RESERVOIR OR POOL		TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. FLOW, ART LIFT	PROD. MEDIUM (Tbg or Csg)	CHOKE SIZE	
Upper Compl.	antelope Ridge ATOKA		GAS	FLOW	TBG.		
Lower Compl.	antelope Ridge MORROW		GAS	FLOW	TBG.	45/64	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 12:30 PM 3/27/89

Well opened at (hour, date): 12:30 PM 3/28/89

	Upper Completion	Lower Completion
Indicate by (X) the zone producing		X
Pressure at beginning of test	360	620
Stabilized? (Yes or No)	YES	YES
Maximum pressure during test	360	620
Minimum pressure during test	360	140
Pressure at conclusion of test	360	140
Pressure change during test (Maximum minus Minimum)	0	480
Was pressure change an increase or a decrease?		DECREASE

Well closed at (hour, date): 3/29/89

Total Time On Production 24 HOURS

Oil Production During Test: -0- bbls; Grav. -0-; Gas Production During Test 1,000 M MCF; GOR

Remarks:

(Continue on reverse side)

FLOW TEST NO. 2

Well opened at (hour, date): _____	Upper Completion	Lower Completion
Indicate by (X) the zone producing	_____	_____
Pressure at beginning of test	_____	_____
Stabilized? (Yes or No)	_____	_____
Maximum pressure during test	_____	_____
Minimum pressure during test	_____	_____
Pressure at conclusion of test	_____	_____
Pressure change during test (Maximum minus Minimum)	_____	_____
Was pressure change an increase or a decrease?	_____	_____
Well closed at (hour, date): _____	Total Time On Production	
Oil Production	Gas Production	
During Test: _____ bbls; Grav. _____	During Test _____ MCF; GOR _____	
Remarks: _____		

ATOKA WILL NOT FLOW

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved APR 11 1989 19 _____
New Mexico Oil Conservation Division

Operator TERRA RESOURCESBy Monty Randolph MONTY RANDOLPH

By ORIGINAL SIGNED BY JERRY T. TOLSON
DISTRICT SUPERVISOR

Title PRODUCTION TESTING SUPERVISOR

Title _____

Date 3/31/89

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operation shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing well-head pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 11-01-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.