

Grizzell B #3

1830' FNL & 510' FEL, Sec. 8, T-22-S, R-37-E

DST #1 INTERVAL TESTED 7100-7155. TOOL OPEN FOR 6 MIN INITIAL PREFLOW. INITIAL FLOWING BHP 1344-1522 PSI. INITIAL SHUT-IN PERIOD 62 MIN. INITIAL SHUT-IN BHP 2851 PSI. FINAL FLW PERIOD 16 MIN. FINAL FLWG BHP 1599-2748 PSI. FINAL SHUT-IN PERIOD 350 MIN. FINAL SHUT-IN BHP 2863 PSI. VISUAL INTERPRETATION OF CHART INDICATES VERY GOOD PERMEABILITY. DP REC 5790 FT OIL X 140 FT DRILLING MUD. SAMPLE CHAMBER REC 7.1 CUBIC FT OF GAS X 1500 CC OIL AT 1100 PSIA.