

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
3680	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator Amoco Production Company 3. Address of Operator P. O. Box 68 Hobbs, NM 88240 4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>2</u> TOWNSHIP <u>23-S</u> RANGE <u>33-E</u> NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3595.5 GL	7. Unit Agreement Name 8. Farm or Lease Name State HL 9. Well No. 1 10. Field and Pool, or Wildcat Wildcat Wolfcamp 28 9/2 12. County Lea
--	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Flowed and swabbed an average of 5 bbl. oil and 50 bbl. load water per day over 5 days. Ran and set a cast iron bridge plug at 14700'. Capped with 35' cement. Ran tubing and packer. Packer set at 11470'. Perforated 13207'-224', 13144'-148', 13193'-202', 13111'-120', 13156'-162' with 2 JSPF. Currently flow testing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Bob Davis</u>	TITLE <u>Admin. Analyst</u>	DATE <u>5-19-80</u>
APPROVED BY <u>John W. Rungtun</u>	TITLE <u>Geologist</u>	DATE <u>MAY 22 1980</u>
CONDITIONS OF APPROVAL, IF ANY: 0+4-NMOCD, H 1-Hou 1-Susp 1-Bd		