

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.A.	
LAND OFFICE	
OPERATOR	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	5a. Indicate Type of Lease State ☐ Fee ☒
2. Name of Operator Mid-America Petroleum, Inc.	5. State Oil & Gas Lease No.
3. Address of Operator P. O. Box 2515, Midland, TX 79702	7. Unit Agreement Name
4. Location of Well UNIT LETTER L 1980 South 660 FEET FROM THE LINE AND 660 FEET FROM THE West LINE, SECTION 12 TOWNSHIP 23S RANGE 34E NMPM.	8. Farm or Lease Name Maddox
15. Elevation (Show whether DF, RT, GR, etc.) 3357 GL	9. Well No. 1
	10. Field and Pool, or Wildcat Antelope Ridge, N.E.
	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIATION WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

With 13-3/8" casing set, cemented, and tested @ 1681', drilled a 12-1/4" hole to 4393'. Lost circulation. Stuck drill string. Fished. Finally left two drill collars in hole, cemented back open hole, and kicked off new hole at 2621'. Drilled to 5101' on 2/26/82. Started in hole with 10-3/4" casing. Ran 19 jts. 810' 51# S-95; 30 jts. 1180' 51# K-55, 34 jts. 1403' 45.5# K-55, and 12 jts. 471' 40.5# K-55. Total 95 jts 3864'. Pipe became stuck at 3864'. Would not move either up or down. Spotted oil and worked pipe. Could not free. Cemented in place with 200 sx. lite cement, 200 sx Class "C" neat, then cemented through DV tool @ 2300' with 100 sx. Class "C" neat. PD 2:00 P.M. 2/28/82. WOC 18 hrs. NU BOP. Drilled out cement and DV tool at 2300' and shoe @ 3864'. Tested shoe to 1000 psi for 30 minutes. Held OK. Drilled ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leland Lundy TITLE Vice President

DATE 3-3-82

ORIGINAL SIGNED BY

JERRY SEXTON

APPROVED BY DISTRICT 1 SUPER.

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

MAR 5 1982

RECEIVED

MAR - 1 1982

O.C.D.
HOBBS OFFICE