



ESTORIL PRODUCING CORPORATION

PRODUCERS OF OIL & GAS

ELEVENTH FLOOR, VAUGHN BUILDING MIDLAND, TEXAS 79701 (A. C. 915) 683-6101

Page 1

TRIPLE "A" FEDERAL #2

10-14-81	Fin. rd. & location w/Allstate Const. CO.
10-15-81	Well spudded 3:30 p.m., 10-14-81 w/link rathole, TD 40' & Drlg.
10-16-81	TD 40', Reaming hole to 15".
10-17-81	TD 40', reamed 32" hole to 35'.
10-18-81	TD 70', reamed 32" hole to 70'.
10-19-81	SD for weekend.
10-20-81	Broke dn.
10-21-81	WO rig repairs. SD.
10-22-81	SD. for repairs.
10-23-81	TD 83', running 20" conductor pipe.
10-24-81	WOC.
10-25-81	WOC.
10-26-81	TD 83', cmtd. 20" conductor to surf. WOC. WO Landis Rig #1.
<u>Status of Well:</u>	
11-25-81	WO rotary rig.
11-26-81	MI & RU.
11-27-81	RU.
11-28-81	RU.
	Drld. by Landis Rig #1. 708', sd & lm, (625), MW 8.8, vis 45, pH 10, 12 hrs. drlg., 1 1/4 hr. trip., 1 1/4 hr. svy., 1°@ 157', 3/4°@ 335', 1/2°@ 520', 1/4°@ 708', spud 17-1/2" hole @ 1 p.m., 11-27-81, lost circ. @ 126', partial returns fr. 315'-582', good return fr. 582'-708', Now tripping.
11-29-81	708' sd & lm, (0), WOC, Bit #2, 18-1/2" MW 8.8, vis 38, pH 9, 12 1/2 hr. reaming, 4 3/4 hr. trip, 1 1/4 hr. SR, 5 1/2 hr. ran csg. & cmtd., RU & ran 17 jts. 16" 65#, H-40 csg., set @ 708', cmtd w/575'sx "C" cmt., 2% CaCl, 1/4# per sx Flowseal, PD @ 4:45 a.m., 11-29-81, circ. approx. 10sx cmt.
11-30-81	Drlg. @ 1107', (399); Bit #3, 14-3/4", MW 8.3, vis 28, 8 hrs. drlg., 4 hrs. trip 10 3/4 hr. WOC, 1 1/4 hr. drlg plug & cmt lost return @ 1107', POH, LD blade stabili- lizer, trip BIH.
12-1-81	1107' (0') Sand. Washing sand on backside of DC's. MW 8.9, vis. 45, PH 11. 11 1/2 hrs. WO tbg. & tools. 6 1/2 hrs. run tbg., 6 hrs. washing sand from 640'-698'. Drill pipe stuck. PU 23 jts. 2 1/16" tbg. Washed down between csg. & DC's.

RECEIVED
OCT 8 1982
O.C.D.
HOUSE OFFICE