

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG 0189	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator MARTINDALE PETROLEUM CORPORATION		8. Farm or Lease Name Vondal State	
3. Address of Operator P. O. BOX 2403, HOBBS, NEW MEXICO 88241		9. Well No. 1	
4. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 9 TOWNSHIP 23S RANGE 34E NMPM.		10. Field and Pool, or Wildcat Wildcat	
15. Elevation (Show whether DF, RT, GR, etc.) 3404.6 GR		12. County Lea	

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

04/30/82 Spudded well @ 9:30AM 04/30/82 with Link Rat Hole Inc. Williams LL-DH portable drilling rig.  
05/01/82 Drilling 45' caliche. Drilled 40' of 18" starting hole and reamed to 36" hole.  
05/02/82 Drilling 78' sand & caliche, 18" pilot hole.  
05/03/82 TD 82'. Prep to run 30" seamless conductor casing. Reamed 18" pilot hole to 36" hole from 40' to 82'.  
05/04/82 TD 82', WOC on conductor casing. Ran & set 82' of 30" conductor casing cemented with 14 yards Ready-Mix concrete, 4:00PM 05/03/82.  
05/15/82 Drilling 87' w/ 26" Augar bit in sand & caliche.  
06/01/82 Drilling 93' sand & caliche.  
06/18/82 Drilling 98' sand & caliche.  
07/08/82 Drilling 103' sand & caliche.  
07/26/82 Drilling 108' sand.  
08/15/82 Drilling 113' sand, no surface water.  
09/03/82 Drilling 118' sand.  
09/22/82 Drilling 123' sand.

Proposed to have rotary rig on well middle to end of October, 1982.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Judith Lindusky

TITLE Drlg. & Prod. Clerk

DATE 10/01/82

APPROVED BY Eddie W. Sear

TITLE OIL & GAS INSPECTOR

DATE OCT 4 1982

CONDITIONS OF APPROVAL, IF ANY: