

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
SUNNYVALE, NEW MEXICO 83240

SUBMIT WITH ICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM 0552659-A

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Curry Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Antelope Ridge (Morrow)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 22, T23S, R34E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

1. OIL ☐ GAS ☒ WELL ☒ OTHER

2. NAME OF OPERATOR

Curry Resources

3. ADDRESS OF OPERATOR

P. O. Box 5596, Midland, Texas 79704

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1680' FSL and 750' FEL of Section 22, T23S, R34E

14. PERMIT NO.

15. ELEVATIONS (Show whether DT, RT, OR, etc.)

GL 3415.5

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACURE TREAT

MULTIPLE COMPLETION

FRACURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other) RUNNING CASING LINER

XX

(Other)

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE LOGGING OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)

9-6-84 TD: 11,780' 7 5/8" Casing Liner.

Ran 183 Jts of 7 5/8" OD, N-80, 8Rd, 29.70#/ft. casing liner set @ 11,780' with top of liner hanger @ 4104'. Length of casing liner 7676'. Cemented with 2470 sacks of Class "H" cement, w/2% gel, 0.5% CFR-2, 8#/sack salt, 1/4#/sack Flocele, 0.2% Halad-9 Cement. Halliburton, Yield 1.4 Cu ft/sack, 15#/gal slurry. Cement Circulated.

10-24-84 Casing Tieback, Ran 103 joints 7 5/8" N-80, 8 Rd, 29.70#/ft casing. Set into tieback sleeve of previous liner @ 4104': Did not cement tieback string.

RECEIVED FOR RECORD

SWQ
FEB 10 1986

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

OWNER

DATE 2/5/86

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
FEB 12 1986
O.C.D.
HOBBS OFFICE