

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN REPLY (Other Instructions on Reverse Side)
(CATE) OR TO-

Form approved
Budget Bureau No. 42-R1424
B. LEASE DESIGNATION AND SERIAL NO.

NM 0552659-A

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

C. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Curry Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Antelope Ridge (Morrow)

11. SEC., T., R., S., OR PL. AND SURVEY OR AREA

Sec. 22, T23S, R34E

12. COUNTY OR PARISH 13. STATE

Lea

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Curry Resources

3. ADDRESS OF OPERATOR

P. O. Box 5596, Midland, Texas 79704

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface:

1680' FSL and 750' TEL of Section 22, T23S, R34E

14. PERMIT NO.

15. DEVIATION (Show whether NE, SE, SW, etc.)

GL 3415.5

16. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

STOP WATER SHUT-OFF

WATER TREAT

STOP OR ABANDON

PLUG WELL

OTHER

WELL BE AFTER CAVING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANT

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACURE TREATMENT

STOPPING OR ABANDONING

(CHECK) PUMPING CASING LINER

(Note: Report results of multiple completion on Well Completion or Resumption Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE WORKED OR CONTINUED OPERATIONS, including start and pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give azimuth, location, and measured and true vertical depths for all markers and zones pertinent to this work.*

9-30-84 TD 13,295'. 5 1/2" OD Casing Liner.

Ran 45 Jts, 17#/ft, P110, 1750' of 5 1/2" CD, 8 Rd, LT&C new Kawasaki Casing. Set Casing @ 13,295' and hung liner hanger top at 11,518'. Cemented by Halliburton w/175 sacks Class "H" Cement, 6#/sack Salt, 0.3% CPR-2. Yield 1.07 cu ft/sack. Tested top of liner, ok. Will drill out below 5 1/2" OD casing shoe to complete in Morrow Sand. Estimated open hole section 13,295' to 13,330'. Will drill in w/oil base mud.

ACCEPTED FOR RECORD

AWD

FEB 10 1986

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

OWNER

DATE 2/5/86

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

RECEIVED
FEB 12 1986
O.C.D.
HOBBS OFFICE