

STATE OF NEW MEXICO

OIL AND GAS CONSERVATION DIVISION

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-72

TO: DISTRICT OFFICE	
DISTRICT OFFICE	
SANTA FE	
FILE	
U.S.C.S.	
LAND OFFICE	
OPERATIONS	

1. Indicate Type of Lease
State ☐ Fee ☒

2. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-DRILL OR PLUG BACK TO A DIFFERENT DEPTH.
SEE APPLICATION FOR PERMIT TO DRILL (Form O-101) FOR SUCH PROPOSALS.3. All ☒ GAS ☐ WELL ☐ OTHER ☐

Name of Operator:

TEXACO INC.

Address of Operator:

P. O. Box 728, Hobbs, N.M. 88240

Section of Well:

D 500

FEET FROM THE North

LINE AND 558

FEET FROM

BY LETTER

West

LINE SECTION 31

TOWNSHIP 22-S

RANGE 38-E

TWP.

10. Field and Feet, or Block

Brunson Abo, South

15. Elevation (Show whether DF, RT, GR, etc.)

3325 KB

12. County

LEA

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

DO NOT REMEDIAL WORK ☐

PERMANENT ABANDON ☐

OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLUGS ☐

OTHER ☐

REMEDIAL WORK ☒

COMMENCE DRILLING OPER. ☐

CASING TEST AND CEMENT JOB ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

The following work on the subject well has been completed:

1. Rigged up. Pulled rods and pump. Installed BOP. pulled tubing.
2. Tested in hole with 3½" tubing and packer. Set packer at 6414'.
3. Acidized perforations 6503-7176 with 21000 gals. x-linked 20% NE-FE acid in three equal stages dropping twenty-three ball sealers and 500 lbs. rock salt between stages. Tailed last stage with 500 gals. 20% NE-FE acid. Flushed with seventy-four barrels brine. Max. Pres. 4050 Min. Pres: 2100 Avg. Rate: 25BPM ISIP: 0
4. Released packer. POH.
5. Ran in hole with 2 7/8" tubing, rods, and pump.
6. On 24-hour potential, pumped 23 BO and 18 BW. (GOR 14172, gravity 38°)
Test prior to workover: P/8/18/13455
GOR

Eddie W. Saay
Oil & Gas Inspector

11-18-85

NOV 25 1985

RECEIVED

NOV 25 1985

O.C.D.
HOBBS OFFICE