

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ well gas ☐ well other ☐
2. NAME OF OPERATOR
TEXACO Inc.
3. ADDRESS OF OPERATOR
P. O. Box 728, Hobbs, N.M. 88240
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1980' FSL & 1980' FWL
AT TOP PROD. INTERVAL: (Unit Letter 'K')
AT TOTAL DEPTH:
6. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

- EST WATER SHUT-OFF ☐
RACTURE TREAT ☐
HOOT OR ACIDIZE ☐
EPAIR WELL ☐
ULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
HANGE ZONES ☐
BANDON* ☐

SUBSEQUENT REPORT OF:

Perforate + Complete

7. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TOTAL DEPTH 8000'
PLUG BACK TOTAL DEPTH 7950'
11 3/4" OD 42# H-40 CSG SET @ 1200'
5 1/2" OD 17# J-55 CSG SET @ 8000'

1. PERFORATE 5 1/2" CSG W/ 2-JSPF FROM 7688-7728'.
2. SET PKR @ 7595'. ACIDIZE PERFS 7688-7728' W/2000 GAL 15 % NEFE ACID AND 100 BALL SEALERS.
3. INSTALL PUMPING EQUIPMENT. TEST WELL.
4. SET CIBP @ 7680'.

Subsurface Safety Valve: Manu. and Type

Set @ _____ Ft.

I hereby certify that the foregoing is true and correct

SIGNED W.A. Baker TITLE Asst. Dist. Mgr. DATE 11-15-84

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE 11-26-84

CONDITIONS OF APPROVAL IF ANY:

*See Instructions on Reverse Side

5. LEASE

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

A.H. Blinbry - Federal NCT-1

9. WELL NO.

42

10. FIELD OR WILDCAT NAME

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 33, T-22-S, R-38

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

3345' (GR)

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

RECEIVED

NOV 27 1984

O.C.D.
HOBBS OFFICE

5. PERFORATE 5 1/2" CSG W/2-JSPF FROM 7632-7658'.
6. SET PKR @ 7540'.. ACIDIZE PERFS 7632-7658' W/ 5000 GALS NE ACID AND 65 BALL SEALERS.
7. INSTALL PUMPING EQUIPMENT. TEST WELL.
8. PULL PUMPING EQUIPMENT. SET CIBP @ 7600' AND DUMP 35' CEMENT ON TOP OF PLUG. (PBTD 7565').
9. PERFORATE 5 1/2" CSG W/2-JSPF FROM 6790-7379'.
10. SET PKR @ 6744'. ACIDIZE PERFS 6790-7379' W/8000 GALS 15% NE ACID AND 140 BALL SEALERS.
11. INSTALL PRODUCTION EQUIPMENT. ON 24 HR POTENTIAL TEST ENDING 11-9-84, WELL FLOWED 139 BO & 11 BW.

RECEIVED

NOV 27 1984

O.C.D.
HOBBS OFFICE