

MAX CUTMAN #9
Sec. 19, T. 22S, R. 38E
Lea County, New Mexico

COMPLETION REPORT

Page #7

- 02/08/85 Opnd well up - no press. Fl @ 1600' f/surface. Swbd well dn; small show of oil. RU Halliburton to frac well. Well would not frac. Avg rate 14 BPM; max press 6100#. SITP 4230#, 15 min 3530#. Put away 2500# 20/40 sd. Tot rec - 333 BBLs fl. Well Shut In.
DAILY COST: \$2,772.81 CUM COST: \$372,552.48 (DS)
- 02/09/85 Wshd sd off BP; mvd BP up hole & set @ 6744'. Pld tbg. RU CRC Wireline & perf f/6462'-64', 6547'-96'; 20 holes. RIH w/ pkr & tbg; set pkr @ 6394'. Spotted 200 gal Ac. Acd well w/3500 gal 15% NE Ac. Max press 5000#, min press 1700#, avg press 3500#. Avg rate 5.5 BPM. SITP - 2600#, after 15 min 1800#. Tot fl to rec - 167 BBLs. SIFN.
DAILY COST: \$7,284.50 CUM COST: \$379,836.98
- 02/10/85 Opnd well up - 270# press. Bled well off. Swbd well 2 hrs. RU Halliburton and frac well. avg rate - 24 BPM. Max press 5990#, avg press 5550#. SITP 2100#, after 15 min 1630#. Tot sd - 46,000#. Tot fl to rec - 976 BBLs. SIFN.
DAILY COST: \$15,664.55 CUM COST: \$395,501.53 (DS)
- 02/11/85 SDWE.
- 02/12/85 Opnd well up- no press. Fl @ 1000' f/surface. Swbd well; last 3 hrs swbd 77 BBLs oil & wtr, cut was 5% oil. Swbd 223 BBLs fl to pit. Tot BBLs fl rec - 300. SIFN.
DAILY COST: \$1,371.00 CUM COST: \$396,872.53
- 02/13/85 Opnd well up. 450# press. Well flowed dn. Unseated pkr to tag up on sd. Found sd @ 6702'. RU Halliburton. Wshd 48' of sd off BP. BP was set @ 6750'. Had trouble wshg sd off BP. Losing fl. Was not getting good circ. Used 300 BW. Pld tbg, pkr, & BP. PU Hydrostatic Bailer. Ran prt of tbg in hole. SIFN.
DAILY COST: \$3,411.00 CUM COST: \$400,283.53
- 02/14/85 RIH w/tbg. Found sd @ 7209'. Cleaned out to 7260'. Pmp quit working. COH w/tbg & pmp. Dmpd sd. Ran tbg back in hole. Cleaned out f/7260'-7318', top of BP. COH laying dn 2 7/8" tbg. Did not get out of hole w/ tbg. SIFN.
DAILY COST: \$1,248.00 CUM COST: \$401,531.53
- 02/15/85 Fin laying dn 2 7/8" tbg. PU SN & Mud Anchor and RIH w/2 3/8" tbg. Tot jts of tbg- 7295'. Tbg @ 7316'. Pmp set @ 7293'; tbg anchor set @ 7062'. Ran 76 7/8" rods & 217 3/4" rods, 1 2 x 3/4" Pony Rod, 1 8' x 7/8" Pony Rod, 1 6' x 7/8" Pony Rod, 1 2' x 7/8" Pony Rod, 1 22' x 1 1/4" Polish Rod. Pmp was 2 x 1 1/2 x 16'. Put on pmp.
DAILY COST: \$1,200.00 CUM COST: \$402,731.53
- 02/16/85 Prod 0 BO, 120 BLW.
- 02/17/85 Prod 0 BO, 185 BLW.
- 02/18/85 Prod 30 BO, 110 BLW.
- 02/19/85 Prod 50 BO, 96 BLW.
- 02/20/85 Prod 30 BO, 56 BLW,
- 02/21/85 Prod not reported. Pmpr forgot to take gauge reading.