

MAX GUTMAN #9
Sec.19,T.22S,R.38E
Lea County, New Mexico

COMPLETION REPORT

Page #8

02/22/85 No report. Unit dn- quit pmpg.

02/23/85 Prod 36 BO, 44 BLW.

02/24/85 Prod 17 BO, 2 BLW. Ru pulling un; pld 1½" pmp with a barrel btm discharge. RIH w/1¼" inverted pmp. Rigged dn pulling un.
DAILY COST: \$1,122.55 CUM COST: \$403,854.08 (DS)

02/25/85 Prod 17 BO, 26 BLW.

02/26/85 Prod 17 BO, 1 BLW.

02/27/85 Prod 11 BO, Ø BLW.

02/28/85 Prod 13 BO, 1 BLW.

03/01/85 Prod 2 BO, Ø BLW. Relief pmp put on time clock

03/02/85 Prod 25 BO, 7 BLW.

03/03/85 Prod 11 BO, Ø BLW.

03/04/85 Prod 11 BO, Ø BLW.

03/05/85 Prod 11 BO, Ø BLW.

03/06/86 Prod 11 BO, Ø BLW. Pld rods & pmp. Left btm part of pmp in hole. RU to pull tbg. Could not unseat anchor on tbg. RU McCullough Wireline to free point to see where tbg was stuck. Showed anchor to be free but problem still exist. Bringing in another unit to re-run free point again. SIFN
DAILY COST: \$1,387.00 CUM COST: \$405,241.08 (DS)

03/07/85 RU Mc Cullough Wireline to free point tbg. Found tbg stuck on btm. Ran chemical cut. Cut tbg off at 7290'. COH w/ 2 3/8" J-55 tbg. PU 2 7/8" J-55 tbg. Ran overshot, bumper subs & jars and RIH. Did not catch tbg. Strtd out of hole w/tbg. SIFN.
DAILY COST: \$5,299.30 CUM COST: \$410,540.30 (DS)

03/08/85 Fin pulling tbg. Changed out grapple in the overshot, RIH; could not catch fish. COH w/overshot and tbg. Ran Impression Block. Tbg showed to be squeezed in on the end, PU 4¼" overshot and ran part of tbg back in hole. SIFN
DAILY COST: \$1,248.00 CUM COST: \$411,788.30

03/09/85 Fin running tbg in hole. Caught tbg & jarred tbg loose; COH. RU CRC Wireline & perf f/5868-96', 5925-86'. PU pkr & BP and RIH w/tbg. SIFN
DAILY COST: \$3,889.00 CUM COST: \$415,677.30 (DS)

03/10/85 BP @ 6062'. Came up hole and set pkr; tstd BP & pkr w/1500# press. Loaded hole w/110 BBLS KCL wtr; spotted 125 gal Ac over perms. Moved up hole & set pkr @ 5813'. Trtd well w/3000 gal 15% NE Ac. Well broke dn @ 2300# press. Max rate 4.5 BPM. min 4.1 BPM, avg rate 4.3 BPM; max press 4600#, min 1800#, avg 3200#. ISIP 1200#, 15 min 1100#; swbd well dn. Swbd wtr & Ac to pit. Fl standing at 700' in hole. Swbd 22 BBLS oil and water - cut was 20% oil. SIFN
DAILY COST: \$4,621.70 CUM COST: \$420,299.00

03/11/85 SDWE.

RECEIVED

MAY 23 1985

O.C.D.
HOBBS OFFICE