

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease:  
State ☐ File ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Marathon Oil Company	8. Farm or Lease Name J. L. Muncy
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico, 88240	9. Well No. 6
4. Location of Well UNIT LETTER <u>I</u> <u>330</u> FEET FROM THE <u>East</u> LINE AND <u>1920</u> FEET FROM THE <u>South</u> LINE, SECTION <u>24</u> TOWNSHIP <u>22S</u> RANGE <u>37E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wantz Granite Wash
11. Elevation (Show whether DF, RT, GR, etc.) GL 3323, KB 3335	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <u>Drilling Operations</u> <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On May 28, 1985, finished drilling 8 3/4" hole to TD 7525'. Ran a GR-DLL-MLL, and GR-FDC-CNL from 7518' to 1200', and a GR-FIL from 7518' - 6700'.

On May 30, ran 7" 23# and 26# production casing from surface to 7524'. Cemented 1st stage with 1000 sacks 50-50 Pozmix. Opened DV tool, circulated casing 4 hours, cemented 2nd stage with 140 sacks Lite followed by 200 sacks Class "C" neat. Circulated 192 sacks cement on 1st stage and 286 sacks on 2nd stage. Rigged down drilling rig on May 31, 1985.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Thomas F. Zaparka TITLE Production Engineer DATE June 11, 1985

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE JUN 17 1985

CONDITIONS OF APPROVAL, IF ANY: