

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

IL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-71

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Marathon Oil Company	8. Farm or Lease Name Lou Worthan
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico, 88240	9. Well No. 19
4. Location of Well UNIT LETTER <u>D</u> <u>680</u> FEET FROM THE <u>North</u> LINE AND <u>880</u> FEET FROM THE <u>West</u> LINE, SECTION <u>11</u> TOWNSHIP <u>22S</u> RANGE <u>37E</u> NMPM.	10. Field and Pool, or Wildcat Wantz Abo
15. Elevation (Show whether DF, RT, GR, etc.) GR 3368, KB 3382	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 12 1/4" hole on November 30, 1985. Drilled to 1200'. Ran 9 5/8" 32.3# casing to 1200'. Cemented with 400 sacks Lite and 300 sacks Class "C". Cutoff casing and nipped up BOP's. Run in hole with 8 3/4" bit. Tested casing to 1000 psi. Drilled out cement and started drilling ahead on December 2, 1985.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Thomas F. Zapatka TITLE Production Engineer

DATE December 9, 1985

APPROVED BY Edwin W. Seay TITLE Oil & Gas Inspector

DATE DEC 11 1985

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

DEC 10 1985

CHIEF
HOBBS OFFICE