

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

CONTACT RECEIVING
OFFICE FOR NUMBER
OF COPIES REQUIRED
(Other instructions on re-
verse side)

BLM Roswell District
Modified Form No.
NMOG-3160-4

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR Strata Production Company		3a. Area Code & Phone No. 505-622-1127	8. FARM OR LEASE NAME Aracanga Federal
3. ADDRESS OF OPERATOR P. O. Box 1030, Roswell, New Mexico 88202-1030		9. WELL NO. #2	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1650' FSL & 1650' FEL		10. FIELD AND POOL, OR WILDCAT Wildcat Delaware	
14. PERMIT NO. 30-025-31651		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 9-23S-32E	
15. ELEVATIONS (Show whether DF, ST, GR, etc.) 3684' GR		12. COUNTY OR PARISH Lea	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANE ☐

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) Run casing and cement

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROMISED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

8/30/92 Drilled to 4555'. Ran 59 joints of 8 5/8" 32# J55 casing and 48 joints of 8 5/8" 24# J55 casing. Cemented at 4555' with 110 sacks Halliburton Lite, 10# per sack salt, 1/4# per sack Flocele, and 200 sacks Class "C" with 2% calcium chloride. Circulated 150 sacks to pit. Waiting on cement. Pressure test BOP to 500#. OK.

18. I hereby certify that the foregoing is true and correct

SIGNED Carol J. Garcia

TITLE Production Supervisor

DATE 8/31/92

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side